

APTRANSCO — Detailed Procurement Calendar with Year-wise Tranches

Sl.No	Category	Material / Item	Tranche / Year	Qty	Demand Breakup (Projects/RMI/O&M/BESS/Aug)	Tender Float	Tender Award	Lead Time (Months)	Delivery Target
POWER TRANSFORMERS (PTRs) & STATION TRANSFORMERS									
1	PTRs	500MVA 400/220KV	2026-27	16	Ohmic-11, %-9; Proj-7, Aug-7, Rolling-2	Apr'26	Jun'26	24	Jun-28 to Nov-28
2	PTRs	220/132KV 160MVA	2026-27 (1st)	37	Proj-24, Aug-10, Rolling-3	May'26	Jul'26	12	May-27 to Sep-27
3	PTRs	220/132KV 160MVA	2027-28 (2nd)	26	Proj-18+3, Aug-4	Sep'26	Nov'26	12	Sep-27 to Dec-27
4	PTRs	220/132KV 160MVA	2028-29 (3rd)	3	Aug-3	Jan'28	Mar'28	12	Jan-29 to Mar-29
5	PTRs	220/33KV 80MVA	2027-28	2	Proj-2	Extn Order	Jun'26	-	Apr-27
6	PTRs	220/33KV 50MVA	2026-27	28	Proj-24, Aug-4; Tender cancelled by SPC-II	May'26	Jul'26	12	May-27 to Nov-27
7	PTRs	132/33KV 80MVA	2026-27	14	Aug-5 (Extn) + 9 (SPC)	Jan'26 (SPC)	May'26	10	Feb-27 to Dec-27
8	PTRs	132/33KV 50MVA	2026-27 (1st)	93	Proj-45+48	Apr'26 / May'26	Jun'26 / Jul'26	10	Feb-27 to Sep-27
9	PTRs	132/33KV 50MVA	2027-28 (2nd)	95	Proj-70, Aug-25	Jun'26 / Nov'26	Aug'26 / Jan'27	10	Jun-27 to Mar-28
10	PTRs	132/33KV 50MVA	2028-29 (3rd)	11	Aug-11	Nov'27	Jan'28	10	Nov-28 to Mar-29
11	PTRs	33KV/415V 250KVA Stn Txfrs	2026-27	21	Projects	Aug'26	Oct'26	6	Feb-27 to Apr-27
12	PTRs	33KV/415V 100KVA Stn Txfrs	2026-27	12	Projects	Aug'26	Oct'26	6	Feb-27 to Apr-27
ISOLATORS, INSULATORS, CONDUCTORS & LTAC									
13	Isolators	400 KV	FY26-27	25	RMI-28, O&M-9; POs placed: 12	Jun'26	Aug'26	4	Dec-26
14	Isolators	220 KV	FY26-27 / FY27-28	108 / 50	Proj-0, 33kV-37, BESS-50, RMI-125, O&M-92, Aug-33	Jun'26 / Apr'27	Aug'26 / Jun'27	4	Dec-26 / Oct-27
15	Isolators	132 KV	FY26-27 / FY27-28	133 / 3	Proj-6+9, BESS-3, RMI-439, O&M-104, Aug-45	Jun'26 / Apr'27	Aug'26 / Jun'27	4	Dec-26 / Oct-27
16	Isolators	33 KV	FY26-27 / FY27-28	1121 / 195	Proj-169, 33kV-112, BESS-195, RMI-857, O&M-622, Aug-63	May'26 / Apr'27	Jul'26 / Jun'27	4	Nov-26 / Oct-27
17	Insulators	Disc Insulators	FY26-27 / FY27-28	40257 / 10690	Proj-406, 33kV-876, BESS-12000, RMI-28896, O&M-6409, Aug-2360	May'26 / Apr'27	Jul'26 / Jun'27	4	Nov-26 / Oct-27
18	Insulators	SRCs	FY26-27 / FY27-28	29604 / 10690	Proj-532, 33kV-446, RMI-37746, O&M-1513, Aug-57	May'26 / Apr'27	Jul'26 / Jun'27	4	Nov-26 / Oct-27
19	Conductors	HTLS	FY26-27	72	Total 1000 km; POs-628, Tendered-300; Bal-72	Jun'26	Aug'26	4	Dec-26
20	Conductors	ACSR	FY26-27	1008	Proj-21.8, 33kV-131.47, BESS-25.49, RMI-761.42, O&M-38.67, Aug-29.6	Jun'26	Aug'26	4	Dec-26
21	Conductors	AAAC	FY26-27	9.5	33kV-9, RMI-0.5	Jun'26	Aug'26	4	Dec-26
22	Conductors	Earthwire	FY27-28	82	Proj-0.4, 33kV-1.87, RMI-74.51, Aug-5.16	Apr'27	Jun'27	4	Oct-27
23	LTAC	LTAC Panels	FY26-27 / FY27-28	94 / 18	Proj-64, 33kV-1, BESS-3, RMI-28, O&M-16	Apr'26 / Oct'26	Jul'26 / Jan'27	5-8	Dec-26 to Jun-27

CIRCUIT BREAKERS									
24	CBs	400KV CBs	2026 / 2027	8 / 23	RMI-7, O&M-1 / Proj-22,1 (rolling)	Apr'26	Jun'26	14	Aug-27
25	CBs	220KV CBs	2026 / 2027 / 2028	116 / 23 / 4	BESS-28, RMI-58, O&M-15, Aug-12,3(rolling) / Proj-21, Aug-2 / Aug-4	May'26 / Jun'27	Jul'26 / Aug'27	10	May-27 / Jun-28
26	CBs	132KV CBs	2026 / 2027 / 28	201 / 52 / 21	Zone-13, BESS-2, RMI-80, O&M-43, Aug-57+ 6(rollig) / Proj-27, Aug-23 , 2(rolling) / Proj-9, Aug-12	May'26 / Jun'27	Jul'26 / Aug'27	10	May-27 / Jun-28
27	CBs	33KV VCBs	2026 / 2027 / 2028	825 / 54 / 8	Proj-8, 33kv-18, BESS-140, RMI-308, O&M-274, Aug-53+ 24(rolling) / +Proj-30, Aug-22,2(rolling) / Aug-8	May'26 / Jan'27 / Jan'28	Jul'26 / Mar'27 / Mar'28	4	Nov-26 / Jul-27 / Jul-28
INSTRUMENT TRANSFORMERS									
28	CTs	400KV CTs	2026	24	RMI-21, O&M-2, 1(rolling)	Jun'26	Aug'26	6	Feb-27
29	IVTs	400KV IVTs	2026	15	RMI-15	Jun'26	Aug'26	6	Feb-27
30	CTs	220KV CTs	2026/2027/2028	174/174/140/19/22	Proj-3, BESS-91, RMI-163, O&M-43, Aug-126,14(rolling) / Aug-18,1(rolling) / Aug-21,(1-rolling)	May'26/June'26 / July'26 / Jan'27/Jan'28	Jul'26/Aug'26/ Sep'26/Mar'27/ Mar'28	6	Jan-27/Feb-27/Mar-27/Sep-27/Sep-28
	CTs	220kV Metering CTs	2026	37	RMI-24, O&M-12,1(rolling)	May'26	July'26	6	Jan'27
31	CTs	132KV CTs	2026/2027/2028	770/109/71	Proj-9,Zone-93, RMI-211, O&M-193, Aug-241, 23(rolling) / Aug-106, 3(rolling) / Aug-69, 2(rolling)	May'26/Jan'27/ Jan'28	Jul'26/Mar'27/ Mar'28	4	Nov-26/Jul-27/Jul-28
32	CTs	33KV CTs	2026/2027/2028	2832/90/40	Proj-24, 33kv-42, BESS-570, RMI-1150, O&M-677, Aug-287,82(rolling) / Aug-87, 3(rolling) / Aug-39, 1(rolling)	May'26/Jan'27/ Jan'28	Jul'26/Mar'27/ Mar'28	4	Nov-26/Jul-27/Jul-28
33	PTs	220KV PTs	2026	46	RMI-44, O&M-1, Rolling-1	Jun'26	Aug'26	4	Dec-26
34	PTs	132KV PTs	2026	171	Proj-53, RMI-84, O&M-17, Aug-12, 5(rolling)	Jun'26	Aug'26	4	Dec-26
35	PTs	33KV PTs	2026/2027/2028	659/31/22	Proj-12, BESS-326, RMI-134, O&M-87, Aug-81, 19-(rolling) / Aug-30, 1(rolling) / Aug-21, 1(rolling)	Jun'26/Jan'27/ Jan'28	Aug'26/Mar'27/ Mar'28	4	Dec-26/Jul-27/Jul-28
CVTs, SCIs, CABLES & OTHERS									
36	CVTs	400KV CVTs	2026	13	RMI-4, O&M-9	Jun'26	Aug'26	4	Dec-26
37	CVTs	220KV CVTs	2026	64	RMI-47, O&M-15, 2(rolling)	Jun'26	Aug'26	4	Dec-26
38	CVTs	132KV CVTs	2026	90	Proj-2, Zone-13, RMI-72, 3(rolling)	Jun'26	Aug'26	4	Dec-26
39	SCIs	400KV 8KN BPIs	2026	821	Proj-777, O&M-20, Rolling-24	Apr'26	Jun'26	10	Apr-27
40	SCIs	220KV 8KN SCIs	2026	717	Proj-596, O&M-100, Rolling-21	May'26	Jul'26	10	May-27
41	SCIs	220KV 6KN SCIs	2026/2027/2028	823/20/77	Proj-180, RMI-202, O&M-300, Aug-117, 24(rollig) / Aug-19 , 1(rolling) / Aug-75, 2(rolling)	May'26/Jul'26/ Jul'27	Jul'26/Sep'26/ Sep'27	10	May-27/Jul-27/Jul-28
42	SCIs	132KV 6KN SCIs	2026/2027/2028	1988/214/134	Proj-544, Bays-38, RMI-689, O&M-200, Aug-459, 58(rolling) / Aug-208, 6(rolling) / Aug-130, 4(rolling)	May'26/Jul'26/ Jul'27	Jul'26/Sep'26/ Sep'27	10	May-27/Jul-27/Jul-28
43	SCIs	33KV 6KN SCIs	2026/2027/2028	4014/335/191	Proj-655, 33kv-309, RMI-1560, O&M-500, Aug-873, 117(rolling) / Aug-325, 10(rolling) / Aug-185, 6(rolling)	May'26/Jul'26/ Jul'27	Jul'26/Sep'26/ Sep'27	10	May-27/Jul-27/Jul-28

BATTERY SETS, CHARGERS, LAs & HARDWARE									
44	B.Sets	100AH Battery Set	2026H2/2027H1/2027H2	47/24/11	Proj-2, 33kV/DC-3, RMI-28, O&M-14 / Proj-24 / Proj-11	May'26/Jul'26/Jan'27	Jul'26/Sep'26/Mar'27	7	Nov-26/Jan-27/Jul-27
45	B.Sets	200AH Battery Set	2026H2/2027H1/2027H2/2028H1	33/10/20/2	Proj-2, RMI-24, O&M-5 / Proj-2, Proj-10, Proj-20, Proj-2	May'26/Jul'26+Jan'27/Jul'27	Jul'26/Sep'26+Mar'27/Sep'27	7	Nov-26/Jan-27+Jul-27/Jan-28
46	B.Sets	400AH Battery Set	2026H2	10	RMI-7, O&M-3	May'26	July'26	7	Nov'26
47	Chargers	100AH Charger + DCDB	2026H2/2027H1/2027H2	24/24/11	Proj-2, 33kV/DC-3, RMI-9, O&M-10 / Proj-24 / Proj-11	May'26/Jul'26/Jan'27	Jul'26/Sep'26/Mar'27	7	Nov-26/Jan-27/Jul-27
48	Chargers	200AH Charger + DCDB	2026H2/2027H1/2027H2/2028H1	19/10/20/2	Proj-2, RMI-10, O&M-5 / Proj-2, Proj-10, Proj-20, Proj-2	May'26/Jul'26+Jan'27/Jul'27	Jul'26/Sep'26+Mar'27/Sep'27	7	Nov-26/Jan-27+Jul-27/Jan-28
49	Chargers	400AH Charger	2026H2	2	RMI-2	May'26	July'26	7	Nov'26
50	LAs	33 KV LAs	2026H2/2027H2/2028H2	811/72/28	33kV/DC-66, RMI-217, O&M-350, Aug-51+127+72+28	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	7	Dec-26/Jul-27/Jul-28
52	LAs	132 KV LAs	2026H2/2027H2/2028H2	543/80/51	DC-41, RMI-159, O&M-122, Aug-66+155+80+51	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	7	Dec-26/Jul-27/Jul-28
53	LAs	220 KV LAs	2026H2/2027H2/2028H2	168/15/33	RMI-66, O&M-45, Aug-9+48+15+33	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	7	Dec-26/Jul-27/Jul-28
54	LAs	400 KV LAs	2026H2	5	O&M-5	Jun'26	Aug'26	7	Dec'26
55	Line Hardware	Line Hardware Material	2026	136 items	RMI-90, O&M-46	Jun'26	Aug'26	7	Dec-26
56	Towers	Towers & Tower Parts	2026	921 MT	RMI-631.18 MT, O&M-289.91 MT	Jun'26	Aug'26	7	Dec-26
C&R PANELS									
57	C&R	220kV Feeder C&R	2H26/1H27/2H27/1H28	18/23/36/4	Projects-based; T1:86, T2:408, T3:244, T4:29	Apr/May/Nov'26/May'27	Jun/Jul'26/Jan/Jul'27	8	Dec-26/Jan-27/Jul-27/Jan-28
58	C&R	220/132kV PTR C&R	2H26/1H27/2H27/1H28	11/25/19/7	Projects + O&M + Aug	Apr/May/Nov'26/May'27	Same	8	Same
59	C&R	220kV Busbar Prot. + Coupler	2H26/1H27/2H27/1H28	8/13/16/2	Projects	Apr/May/Nov'26/May'27	Same	8	Same
60	C&R	132kV Feeder	2H26/1H27/2H27/1H28	14/52/78/4	Proj + O&M-2	Apr/May/Nov'26/May'27	Same	8	Dec-26/Jan-27/Jul-27/Jan-28
61	C&R	132/33kV PTR	2H26/1H27/2H27/1H28	2/55/38/3	Proj + O&M + Aug-11+1+6	Apr/May/Nov'26/May'27	Same	8	Dec-26/Jan-27/Jul-27/Jan-28
62	C&R	33kV Twin Feeder	2H26/1H27/2H27/1H28	21/76/57/3	DC-4, Proj+O&M-6+later	Apr/May/Nov'26/May'27	Same	8	Dec-26/Jan-27/Jul-27/Jan-28
63	C&R	33kV Cap +Bus bar + Bus Coupler	2H26/1H27/2H27/1H28	12/14/0/0	Proj+ RMI	Apr/May/Nov'26/May'27	Same	8	Dec-26/Jan-27/Jul-27/Jan-28
64	C&R	Conventional Panels (132kV)	2H 2026	66/0/0/6	RMI+O&M+Aug for existing SS	May'26	Jul'26	8	Jan-27
65	C&R	Conventional Panels (33kV)	2H 2026	84	RMI+O&M+Aug for existing SS	May'26	Jul'26	8	Jan-27
66	C&R	GRAND TOTAL C&R		767					

CONTROL & POWER CABLES									
67	Control Cables	2Core x 2.5 Sqmm un armoured CU control Cable	2026/ 2027/2028	230/48.31/32.2	Bays-5.21,RMI-56.195,O&M-50,Aug-111.6,7(rolling)/Aug-47.31,1(rolling)/Aug-31.2,1(rolling)	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	4	Dec'26/Jul'27/Jul'28
68	Control Cables	4Core x 2.5 Sqmm un armoured CU control Cable	2026/ 2027/2028	395.5/64.3/44.1	Bays-10.23,RMI-152.205,O&M-75,Aug-145.8,12(rolling)/Aug-62.3, 2(rolling)/Aug-43.1,1(rolling)	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	4	Dec'26/Jul'27/Jul'28
69	Control Cables	6Core x 2.5 Sqmm un armoured CU control Cable	2026/ 2027/2028	329.31/59.09/40.45	Byas-4.54,RMI-149.41,O&M-48,Aug-117,11(rolling)/Aug-57.09, 2(rolling)/Aug-39.45,1(rolling)	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	4	Dec'26/Jul'27/Jul'28
70	Control Cables	10Core x 2.5 Sqmm un armoured CU control Cable	2026/ 2027/2028	221.99/52.05/35.35	Bays-2.96,RMI-73.595,O&M-38,Aug-100.4,7(rolling)/ Aug-50.05, 2(rolling)/Aug-34.35,1(rolling)	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	4	Dec'26/Jul'27/Jul'28
71	Control Cables	12Core x 2.5 Sqmm un armoured CU control Cable	2026/ 2027/2028	204.725/63.45/39.05	Bays-1.4,RMI-43.365,O&M-38,Aug-116.2,6(rolling)/Aug-61.45, 2(rolling)/Aug-38.05,1(rolling)	Jun'26/Jan'27/Jan'28	Aug'26/Mar'27/Mar'28	4	Dec'26/Jul'27/Jul'28
72	Control Cables	3Core x 2.5 Sqmm armoured CU control Cable	2026	39.805	BESS-36.805,RMI-2,1(rolling)	May'26	July'26	4	Nov'27
73	Control Cables	5Core x 2.5 Sqmm armoured CU control Cable	2026	40.16	BESS-38.16,RMI-1,1(rolling)	May'26	July'26	4	Nov'27
74	Control Cables	7Corex 2.5 Sqmm armoured CU control Cable	2026	4.4	RMI-4.4	May'26	July'26	4	Nov'27
75	Control Cables	10Corex 2.5 Sqmm armoured CU control Cable	2026	33	BESS-23.5,RMI-8.5,1(rolling)	May'26	July'26	4	Nov'27
76	Control Cables	14Core x 2.5 Sqmm armoured CU control Cable	2026	25.42	BESS-22.42,RMI-2,1(rolling)	May'26	July'26	4	Nov'27
77	Control Cables	19Corex 2.5 Sqmm armoured CU control Cable	2026	9.74	BESS-7.74,RMI-2	May'26	July'26	4	Nov'27
78	Power Cables	3.5Cx35Sqmm Al Power Cable	2026	5.01	BESS-5.01	May'26	July'26	4	Nov'27
79	Power Cables	3.5Cx50Sqmm Al Power Cable	2026	0.89	RMI-0.89	May'26	July'26	4	Nov'27
80	Power Cables	3.5Cx95Sqmm Al Power Cable	2026	12.34	RMI-2.19,O&M-10,Aug-0.15	May'26	July'26	4	Nov'27
81	Power Cables	3.5Cx120Sqmm Al Power Cable	2026	20.2	BESS-0.5,RMI-3,O&M-15,Aug-0.7,1(rolling)	May'26	July'26	4	Nov'27
CAPACITOR BANKS & DG SETS									
82	Capacitor Banks	7.2 MVAR Capacitor Banks	2026/2027	42/27	RMI-39,O&M-2,1(rolling) /Proj-27	Jun'26/Jan'27	Aug'26/Mar'27	4	Dec'26/Jul'27
83	Capacitor Banks	14.4 MVAR Capacitor Banks	2026	7	RMI-6,O&M-1	Jun'26	Aug'26	4	Dec'26
84	DG Sets	15 KVA DG Sets	2026/2027	1,34	Proj-1/Proj-33,1(rolling)	Jun'26/Jan'27	Aug'26/Mar'27	4	Dec'26/Jul-27
85	DG Sets	25 KVA DG Sets	2026/2027/2028	1,16,1	Proj-1/Proj-16/Proj-1	Jun'26/Jan'27	Aug'26/Mar'27	4	Dec'26/Jul-27

TESTING KITS & EQUIPMENT

86	Testing Kits	Numerical Universal Relay Testing Kits	2026	10	RMI-10	May'26	Jul'26	4	Nov'26
87	Testing Kits	Acoustic Imaging Cameras	2026	16	RMI-116	May'26	Jul'26	4	Nov'26
88	Testing Kits	Thermi Vision Camera	2026	17	RMI-17	May'26	Jul'26	4	Nov'26
89	Testing Kits	Primary Injection Kit	2026	7	RMI-7	Jul'26	Sep'26	4	Jan'27
90	Testing Kits	Secondary Injection Kit	2026	1	RMI-1	Jul'26	Sep'26	4	Jan'27
91	Testing Kits	Ferrule Printing Machine	2026	26	RMI-26	Jul'26	Sep'26	4	Jan'27
92	Testing Kits	SF6 Gas Leakage Detector	2026	31	RMI-31	Jul'26	Sep'26	4	Jan'27
93	Testing Kits	Energy Meter Calibration Kit	2026	17	RMI-17	Sep'26	Nov'26	4	Mar'27
94	Testing Kits	High Voltage test kit for VCB	2026	9	RMI-9	Sep'26	Nov'26	4	Mar'27
95	Testing Kits	Online Leakage current monitoring kit for LAs	2026	6	RMI-6	Sep'26	Nov'26	4	Mar'27
96	Testing Kits	Digital earth tester	2026	82	RMI-82	Sep'26	Nov'26	4	Mar'27
97	Testing Kits	Turns Ratio Measurement Kits	2026	13	RMI-13	Sep'26	Nov'26	4	Mar'27
98	Testing Kits	12KV Automatic Capacitance Tan Delta Test Kits	2027	26	RMI-26	Jan'27	Mar'27	4	Jul'27
99	Testing Kits	Line fault Locator (Max-3)	2027	6	RMI-6	Jan'27	Mar'27	4	Jul'27
100	Testing Kits	Breaker DCRM with analyser	2027	5	RMI-5	Mar'27	May'27	4	Sep'27
101	Testing Kits	Contact Resistance Meter test kit	2027	12	RMI-12	Mar'27	May'27	4	Sep'27
102	Testing Kits	Circuit Breaker Timer kit	2027	7	RMI-7	Mar'27	May'27	4	Sep'27